

Proposed Tree Work (example)

Address: 29 Acacia Road, Basingstoke, RG21 4AH

Tree Info		Crown Reduction (m)				Crown Lift (m)		Other work & further information	Proposed replacement tree species	Reason
Ref.	Species	Existing spread (N, E, S, W)	Finished spread (N, E, S, W)	Existing height	Finished height	Finished height above ground level	Maximum pruning cut diameter			
T1	Oak	4, 4, 3, 2	2, 2, 3, 2	12	12	5	20cm	Deadwood	N/A	Reduce back from building (north and east side only) and lift over highway
G1	Mixed species							Remove 3 out of a total of 10 trees. Trees to be removed have been sprayed onsite	No replacement	Improve growth of the better trees which are retained
T2	Ash	7, 6, 5, 6	3, 3, 3, 3	24	12			Deadwood	N/A	There is a large cavity in trunk (see resistograph readings). Work required to make tree safe
T3	Pine					8	30cm	Crown lift achieved by removing individual branch from north side of crown at approximately 5m above ground level, pruning back to parent branch. Final pruning cut diameter will be 30cm	N/A	Increase light into garden
T4	Beech							Fell	Beech	Increase light into garden